EXTENSION OF TIME PROPOSAL

1	Name of work	Improvement to Roads & Drains at Bhagyalaxmi Layout Near Channakeshava Temple in Ward no:06, Byatarayanapura
2	Amount of Work Portion	1207003-00
3	Estimated Cost	20.00 Lakh
4	Name of contractor	R. Nataraj
5	Agreement No.	69/14-15
6	No. and date under which work order issued	69/12-05-14
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	
9	Date of receipt of application in the sub division office	
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract.	
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	1020 Days.
15	Date of recommending time limit applied for	12.10.14 - 31.7.17
16	Whether the orginal application of the contractor is enclosed.	
17	Balance of work remaining to be done	
18	Probable time required for completion of remaining work	31.7.17
19	Cost of work charged establishment charged on the work after the expairy of original period.	
20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	Due to Storm Water drain work under progress this work delayed. Hence EOT may be Approved with out Penalty
22	Remarks of the EE with the daily rate of penalty proposed	EOT may be Approved as Per AEE recommendation.

Assistant Engineer
ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Executive Engineer
ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ
ಬೃ.ಬೆ.ಮ.ಪಾ, ಬೆಂಗಳೂರು

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Chief Engineer

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ